



| #  | Activity ID                           | Activity Name                             | Original Duration | Start      | Finish    | 2020                                      |    |    |    |    |    |    | 2021 |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
|----|---------------------------------------|---|-------------------|------------|-----------|---|----|----|----|----|----|----|------|----|----|----|----|----|----|----|----|---|----|----|----|----|----|----|----|----|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|---|----|----|----|----|----|----|----|----|----|----|----|
|    |                                       |   |                   |            |           | 20  | 24 | 31 | 07 | 14 | 21 | 28 | 05   | 12 | 19 | 26 | 02 | 09 | 16 | 23 | 30 | S | 06 | 13 | 20 | 27 | 04 | 11 | 18 | 25 | N | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 31 | F | 07 | 14 | 21 | 28 | 04 | 11 | 18 | 25 | 02 | 09 | 16 |
| 1  | <b>2018 9th STREET RECONSTRUCTION</b> |   | 117               | 21-May-20  | 30-Oct-20 | 30-Oct-20, 2018 9th STREET RECONSTRUCTION |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 2  | A10                                   | TRAFFIC CONTROL SETUP                     | 1                 | 21-May-20  | 21-May-20 | TRAFFIC CONTROL SETUP                     |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 3  | A10                                   | REGULATED SUBSTANCE PRE-CONSTRUCTION PLAN | 1                 | 21-May-20  | 21-May-20 | REGULATED SUBSTANCE PRE-CONSTRUCTION PLAN |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 4  | A10                                   | SUBMITTALS                                | 5                 | 21-May-20  | 27-May-20 | SUBMITTALS                                |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 5  | A10                                   | SAW CUTTING                               | 5                 | 22-May-20* | 28-May-20 | SAW CUTTING                               |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 6  | A10                                   | EROSION CONTROL                           | 5                 | 27-May-20* | 02-Jun-20 | EROSION CONTROL                           |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 7  | A10                                   | PAVEMENT REMOVALS EAST SIDE               | 20                | 01-Jun-20* | 26-Jun-20 | PAVEMENT REMOVALS EAST SIDE               |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 8  | A10                                   | STORM SEWER                               | 35                | 08-Jun-20* | 24-Jul-20 | STORM SEWER                               |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 9  | A11                                   | SUBGRADE EAST SIDE                        | 8                 | 11-Jun-20* | 22-Jun-20 | SUBGRADE EAST SIDE                        |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 10 | A10                                   | WATER SERVICES                            | 18                | 12-Jun-20* | 07-Jul-20 | WATER SERVICES                            |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 11 | A10                                   | 6THAVE CROSSING CLOSURE                   | 5                 | 17-Jun-20  | 23-Jun-20 | 6THAVE CROSSING CLOSURE                   |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 12 | A11                                   | AGG BASE EAST SIDE                        | 9                 | 18-Jun-20* | 30-Jun-20 | AGG BASE EAST SIDE                        |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 13 | A10                                   | 5THAVE CROSSING CLOSURE                   | 5                 | 24-Jun-20  | 30-Jun-20 | 5THAVE CROSSING CLOSURE                   |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 14 | A11                                   | 4THAVE CROSSING CLOSURE                   | 5                 | 01-Jul-20  | 07-Jul-20 | 4THAVE CROSSING CLOSURE                   |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 15 | A12                                   | PAVEMENT REMOVALS WEST SIDE               | 20                | 01-Jul-20* | 28-Jul-20 | PAVEMENT REMOVALS WEST SIDE               |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 16 | A11                                   | CHARLES ST CROSSING CLOSURE               | 5                 | 08-Jul-20  | 14-Jul-20 | CHARLES ST CROSSING CLOSURE               |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 17 | A12                                   | SUBGRADE WEST SIDE                        | 7                 | 15-Jul-20* | 23-Jul-20 | SUBGRADE WEST SIDE                        |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 18 | A12                                   | AGG BASE WEST SIDE                        | 6                 | 24-Jul-20* | 31-Jul-20 | AGG BASE WEST SIDE                        |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 19 | A11                                   | CURBAND GUTTER INSTALLATION               | 13                | 03-Aug-20* | 19-Aug-20 | CURBAND GUTTER INSTALLATION               |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 20 | A11                                   | SIDEWALK INSTALLATION                     | 20                | 20-Aug-20* | 16-Sep-20 | SIDEWALK INSTALLATION                     |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 21 | A11                                   | PAVING                                    | 6                 | 17-Sep-20* | 24-Sep-20 | PAVING                                    |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 22 | A11                                   | SIGNAGE                                   | 5                 | 25-Sep-20* | 01-Oct-20 | SIGNAGE                                   |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 23 | A11                                   | LANDSCAPING                               | 15                | 02-Oct-20* | 22-Oct-20 | LANDSCAPING                               |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 24 | A11                                   | PAVEMENT MARKING                          | 3                 | 23-Oct-20* | 27-Oct-20 | PAVEMENT MARKING                          |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |
| 25 | A12                                   | CLEAN UP AND DEMOBILIZATION               | 3                 | 28-Oct-20* | 30-Oct-20 | CLEAN UP AND DEMOBILIZATION               |    |    |    |    |    |    |      |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |   |    |    |    |    |    |    |    |    |    |    |    |

█ Actual Work      ◆ Milestone  
█ Remaining Work      ▼ Summary  
█ Critical Remaining Work

**Owner: CITY OF ROCKFORD**  
**Contractor: N-TRAK GROUP, LLC**